BRUHATH BENGALURU MAHANAGARA PALIKE

Proposal For Granting of Extension of Time

1	Name of Work	Construction and repairs to culverts in Dasarahalli in Ward No.15, Dasarahalli Sub Division
2	Estimate Cost	**Rs: 25.00 Lakhs**
3	Amount of Contract	**Rs: 21,21,184.38**
4	Name of Contractor	Sri. Lakkappa.M
5	Agreement No & Date under which work order has been issued	EE/DD/WO/106/17-18 Dated. 20/06/2017
6	Time limit originally fixed for complete of work	20-06-2017 to 17-09-2017, Total 90 Days
7	Time now applied for	18-09-2017 to 26-10-2017, Total 39 Days
8	Date of recommending time limit applied for	18-09-2017 to 26-10-2017, Total 39 Days
9	Balance work remaining to be done	Nil
10	Probable time required for completion of time remaining work	Nil
11	Cost of work charged establishment on work after the expiry on original period	Nil
12	Whether notice as per clause of the contract has been issued	No
13	Reasons for extension of time	ಸದರಿ ಗುತ್ತಿಗೆದಾರರು ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ದಿನಾಂಕ:20/06/2017 ರಂದು ಕಾಮಗಾರಿಯನ್ನು ಪ್ರಾರಂಭಿಸಿ ದಿನಾಂಕ:20/06/2017ರಂದು ಪೂರ್ಣಗೊಳಿಸಬೇಕಾಗಿತ್ತು. ಆದರೆ ಕಾಮಗಾರಿಯನ್ನು ದಿನಾಂಕ:26/10/2019ರಂದು ಪೂರ್ಣಗೊಳಿಸಿರುತ್ತಾರೆ. ಆದ್ದರಿಂದ ದಿನಾಂಕ:18/09/2017 ರಿಂದ 26/10/2019 ರವರೆಗೆ ಹೆಚ್ಚುವರಿ 39 ದಿನಗಳಾಗಿದ್ದು, 39 ದಿನಗಳಿಗೆ ದಿನ ಒಂದಕ್ಕೆ ರೂ.10/-ನಂತೆ ದಂಡ ಸಹಿತವಾಗಿ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಣೆ ಮಾಡಲು ಕೋರಿ ಶಿಫಾರಿಸ್ಸಿನೊಂದಿಗೆ ಸಲ್ಲಿಸಿದೆ.
14	Remarks by the Executive Engineer	
15	Daily fine proposed	

Assistant Engineer
Ward 15

Assistant Executive Engineer,
Dasarahalli sub-Division,
BBMP

Executive Engineer,
Dasarahalli Division,
BBMP

Scanned by CamScanner